



**WEST NORRITON TOWNSHIP
SANITARY SEWER ENGINEER'S
MONTHLY REPORT
for the Board of Commissioners Meeting on
July 13, 2021**

Special Projects

1. PA Small Water and Sewer Grant– Forest Avenue PS Project: After long lead time delays due to the pandemic, the contractors are in receipt of large equipment (pumps and generator) are now on site and work is underway by A.J. Jurich (General/Mechanical) and Wise (Electrical) contractors. Substantial completion is anticipated by end of July 2021, with final completion in August 2021.
2. Sewage Facilities Program Grant Application – PA DEP approved Plan of Study and Task Activity Report on May 23, 2018. 537 Plan Update was awarded full grant amount of \$69,000 (50% match) for this project. Agreements are executed and plan preparation is underway.
3. Rittenhouse Pump Station Dual Auger System – G&A and solicitor reviewed proposal from Kappe Associates to replace the comminutor with a dual auger system.

Developments

1. Markley Farms (Phase I) - No work completed this month for sewer.
2. Markley Farms (Phase II) - No work completed this month for sewer.
3. Reserve at Stoney Creek – No work completed this month for sewer.
4. 2495 Gen. Armistead – No work completed this month for sewer.
5. 48 Potts Avenue – No work completed this month for sewer.
6. 60 W. Indian Lane – Observed revised sewer lateral replacement.
7. 1807 Sterigere Street – As-Built Plan review letter issued December 9, 2020. No work completed this month for sewer.
8. Lot 11 Williams Way – Approval letter issued April 7, 2021 by municipal engineer, which includes sanitary sewer.

Meetings

1. None

Prepared by: Thomas J. Figaniak, P.E.
Prepared Date: July 8, 2021
File No.: 21-01081T