



**WEST NORRITON TOWNSHIP
TOWNSHIP ENGINEER'S MONTHLY REPORT
July 8, 2021
Page 1**

Township Projects

1. Jeffersonville Golf Course Clubhouse – Conservation District issued Conditional NPDES Approval email on 4/7/2020. RACP funding was awarded in the amount of \$1 million. Township is working with specialized RACP consultant to move project forward. Our office assisted the Township with preparing a 2nd RACP grant application for an additional \$2 million that was submitted in March.
2. Jeffersonville Short Course – Our office is working with the bidders of the project to determine the best way to reduce costs with the possibility of putting the project back out to bid in late-Fall for a Spring 2022 start. We also resubmitted the NPDES plans and calculations to MCCD for approval.
3. Jeffersonville Halfway House – Our office continued working with Golf Course Staff to have a new halfway house installed this year. The building will likely be pre-fabricated and purchased from the state contract.
4. ARLE Grant – Whitehall and Sterigere Street intersection construction is complete and the contractor is working on minor punchlist items. Whitehall and Marshall intersection will be awarded in July with construction to start shortly thereafter.
5. Padden Park – The building construction is almost complete. Phase 2 of the project will be awarded in July with construction to start shortly thereafter.
6. Firehouse Park – The contractor is finishing up the punchlist items.
7. Centennial Park – MCCD issue the NPDES permit. The project will be awarded in July with construction to start shortly thereafter.
8. 2021 Road Program – Construction will begin on July 26th.
9. 2021 Sewer Budget Road Program – Bids were opened on July 8th. Our office is currently reviewing them and will provide a recommendation for consideration at the July 13th Board meeting.

**WEST NORRITON TOWNSHIP
TOWNSHIP ENGINEER'S MONTHLY REPORT
July 8, 2021
Page 2**

Private Developments

1. 1630 W. Main Street – reviewed plans for proposed house
2. MCIU – worked with the contractor regarding the desire to install some outside playground equipment.

Construction Projects

1. Markley Farms Phase 2 – Continued On-site construction observation. Review building permits and as-builts. Contractor is continues working on the intersection improvements at Burnside and Trooper. Our office also processed an Escrow Release request.