



**WEST NORRITON TOWNSHIP  
SANITARY SEWER ENGINEER'S  
MONTHLY REPORT  
for the Board of Commissioners Meeting on  
May 12, 2020**

Special Projects

1. G&A had submitted to PA DEP an updated CAP/CMP to accommodate development and miscellaneous connections. PA DEP approved the updated Connection Management Plan and issued 121 EDU's credits for Township assignment. 81 EDU's are available for allocation. CAP/CMP is updated as necessary with new projects. NMWA has fulfilled the requirements of the Consent Order and Agreement (CO&A) with PA DEP and therefore the CO&A has been closed on June 17, 2019. WNT has sent correspondence to PA DEP to confirm if the closing of the CO&A with NMWA thereby removes the CAP/CMP in WNT. Still waiting for a response from PA DEP. WNT will continue to comply until a response is received.
2. Repair work continues for Contract WNT: 16-01: Sanitary Sewer Repair Project (Sewer Specialties Services), for completing repairs in the sanitary sewer system. G&A is reviewing data and coordinated work to be completed in 2020. SSS has ceased operations due to pandemic but plans to return after May 18, 2020. To Date:
  - a. 41,089 lf of sewer cleaned and televised
  - b. 29,090 lf of sewer cleaned
  - c. 15 laterals televised, 23 laterals cleaned/roots removed
  - d. 4,930 joints tested, 2,606 joints sealed with 6,123.5 gallons of grout
  - e. 107 lateral connections grouted with 1,067 gallons of grout
  - f. 227 cured in place pipe liners installed
  - g. 10 Protruding laterals trimmed
3. Flow meter data downloaded quarterly and analyzed. Areas are continuously being prioritized for repairs a work is completed in conjunction with televising work under Contract 16-01.
4. PA Small Water and Sewer Grant Application – Forrest Avenue PS Project has been awarded \$150,000 in grant funding from DCED on September 18, 2018. Agreements are executed and rehabilitation design is underway.
5. Sewage Facilities Program Grant Application – PA DEP approved Plan of Study and Task Activity Report on May 23, 2018. 537 Plan Update was awarded full grant amount of \$69,000 (50% match) for this project. Agreements are executed and plan preparation is underway.
6. Jeffersonville Golf Club: Clubhouse: Water Service and Pump Station Preparation of plans for new pump station and gravity diversion underway.
7. Reviewed sewer repair work and manhole frame and cover replacements prior to 2020 Road Paving Program.
8. Preparing analysis for Rittenhouse Pump Station Force Main Project.

## Developments

1. Markley Farms (Phase I) Sanitary sewer installation and testing is completed. All tests passed. Sewer televising videos received reviewed. As-built plans were received and review issued 1/15/2020.
2. Markley Farms (Phase II) - Construction has installed all sanitary sewer items to be dedicated to the Township. Sewer mains and manholes have passed mandrel, air and vacuum tests. Sewer main has been televised. Sewer videos have been submitted and review issued.
3. Reserve at Stoney Creek – Revised sewer televising videos reviewed and review letter sent. Repairs were made and air testing passed. Developer submitted revised video inspection and repair found to be acceptable.
4. Outside Unlimited, LLC / Blue Dove Basin – Reviewed revised field changes to convert the lateral from gravity to a grinder pump/low pressure. Updated CAP/CMP. Received executed Resolution from Applicant and submitted to PA DEP to revise CAP/CMP. Received and reviewed construction submittals for sewer.
5. 1807 Sterigere Street – Received revised plans on May 5, 2020 and review underway.
6. 2495 Gen. Armistead – Reviewed 2<sup>nd</sup> submission of plans.

## Meetings

1. Commissioners meeting on April 14, 2020.

Prepared by: Thomas J. Figaniak, P.E.  
Prepared Date: May 7, 2020  
File No.: 20-01081T