



**WEST NORRITON TOWNSHIP
SANITARY SEWER ENGINEER'S
MONTHLY REPORT
for the Board of Commissioners Meeting on
January 8, 2019**

Special Projects

1. G&A had submitted to PA DEP an updated CAP/CMP to accommodate development and miscellaneous connections. PA DEP approved the updated Connection Management Plan and issued 121 EDU's credits for Township assignment. Update CAP/CMP as necessary with new projects.
2. Repair work continues for Contract WNT: 16-01: Sanitary Sewer Repair Project (Sewer Specialties Services), for completing repairs in the sanitary sewer system. Contractor has mobilized to televise/repair various sewers. To Date:
 - a. 33,406 lf of sewer cleaned and televised
 - b. 21,699 lf of sewer cleaned
 - c. 15 laterals televised, 17 laterals cleaned/roots removed
 - d. 3,121 joints tested, 1,568 joints sealed with 3,667 gallons of grout
 - e. 43 lateral connections grouted with 417.5 gallons of grout
 - f. 187 cured in place pipe liners installed
 - g. 7 Protruding laterals trimmed
3. Flow meter data downloaded and analyzed. Areas are being prioritized for repairs in conjunction with televising work under Contract 16-01.
4. PA Small Water and Sewer Grant Application – Forrest Avenue PS Project has been awarded \$150,000 in grant funding from DCED on September 18, 2018.
5. Sewage Facilities Program Grant Application – PA DEP approved Plan of Study and Task Activity Report on May 23, 2018. 537 Plan Update was awarded full grant amount of \$69,000 (50% match) for this project.
6. Rittenhouse Blvd Pump Station Addition Project – Project design and specifications are completed for the addition of a bypass connection and associated site modifications. Part II Permit preparation being finalized.
7. Jeffersonville Golf Club: Clubhouse – Water Service and Pump Station – Evaluating existing water service and pump station capacities for determining proposed needs of new clubhouse design.

Developments

1. Markley Farms (Phase I) sanitary sewer is installed. Sewer testing is completed. All is passed except one manhole. Sewer televising videos received and review issued for revisions.
2. Markley Farms (Phase II) Review No. 2 letter issued July 31, 2018
3. Reserve at Stoney Creek – Revised sewer televising videos reviewed and review letter sent. Repairs were made and air testing passed. Developer to submit revised video inspection.
4. 226 Joseph Street – Lateral installation complete. Working through lateral issue with Applicant.
5. 75 W. Indian Lane –Observed gravity lateral installation and submittals. Contractor working on televising video.

6. TLC Drain & Sewer Headquarters – Plan review issued October 24, 2018. Met with Applicant on November 19, 2018 to discuss plan review.

Meetings

1. Commissioners meeting on December 11, 2018

Prepared by: Thomas J. Figaniak, P.E.
Prepared Date: January 4, 2019
File No.: 18-01081T